Leonia Municipal Bldg. | Flash Report No. 6 – January 18, 2022

KEY ACTIVITY FORECAST



Project Overview

- Design Construction Documents estimated to be complete by 1/17
- General Contractor bidding 1/19-2/28
- Construction Start anticipated beginning of March
- Programming Services included in new building
- Renovations Services planned for existing Bldg. Civil engineer – Site changes / Requirements
- Cost proposal Review high level costs / expenses
- Schedule Timing for all disciplines & bid
- Proposals Start of process

Two Week Look Ahead:

- Architect Completion of CDs
- Subconsultants/professionals updates
- Programming New Building & Old Renovation
- Project Schedule review
- IT/AV/Security vendor selection
- FF&E vendor selection
- GZA monitoring wells installation
- Bond Ordinance Introduction
- RFP Project Introduction & Release

Risks

KEY RISKS

- Hearing Town schedules & Approvals •
- Notice to proceed
- Material escalations & Shortages
- Winter weather & Holidays
- Early purchase requirements Bid docs **Risk Mitigation**
- Condense schedule for spring construction start
- Identify long lead items
- Cost control milestones
- Furniture design/ procurement & Selections
- Security / IT/ AV requirements
- Design team time management

| | ltem | Budget | Actual | | |
|---------------|-----------------------------|--------------|--------|---|--|
| | CONSTRUCTION | \$10,913,868 | TBD | ÷ | |
| OST SUMMARY | CONSULTANTS | \$1,091,387 | TBD | | |
| | FURN / APPLIANCE SIGNAGE | \$309,278 | TBD | 1 | |
| | IT/AV/SECURITY | \$254,205 | TBD | ╇ | |
| | PROJECT CONT / BOND | \$360,289 | TBD | ➡ | |
| | TOTAL | \$12,929,027 | TBD | 1 | |
| | Interior Renovation | Budget | | | |
| | INTERIOR CONSTRUC | \$1,000,000 | | | |
| NTERIOR RENO. | CONSULTANTS 10% | \$100,000 | | | |
| | CONTINGENCY / ESCA | \$100,000 | | | |
| INTE | TOTAL | \$1,200,000 | | | |

| PROJECT TIMELINE | Micro Schedule | Duration | Oct 2021 | Nov 2021 | Dec 2021 | Jan 2022 | Feb 2022 | March 2022 |
|------------------|--|----------|-------------|-------------|---|-------------|-------------|---------------|
| | Demo & Soils remediation | 6 weeks | | | | | | |
| | Design & Construction documents / specs | 15 weeks | | | | | | |
| | Bid & Negotiations | 6 weeks | | | | | | |
| | Bond adoption / Finance | 7 weeks | | | | | | |
| | Construction Award / Start | 52 weeks | | | | | | • |
| _ | | | | | | : Time | now | |
| | Key Issues Soil Remediation – Complete NFA Design Kickoff – Programming & SD's Timeline – Adhere to strict milestones | | | | Critical Path Schedule (Tasks) Complete remediation Identify scope of services Programming | | | |

CRITICAL PATH

- Schematic design
- Design development
- Furniture advisory
- IT/AV/Security advisory
- Construction docs
- **Construction Bidding**
- Award

PROJECT HIGHLIGHTS

KEY ISSUES

Cost – controls and checks during design phase Delays - notice to proceed and timely decisions Drawings –establish best overall construction type

- Civil impacts and design changes
- Construction establish construction start date
- Bid trigger multiple competitive bids

Overall Project Status

Orange

