

# Leonia Municipal Bldg. | Flash Report No. 19 – Aug 16, 2022



## PROJECT HIGHLIGHTS

### Project Overview

- Design – Construction Documents completed 1/17
- General Contractor agreement executed 4/19
- Ground Breaking – 5/15
- GC Mobilization – 5/23
- Civil engineer – Site work ongoing
- Change order requests - Ongoing
- Schedule – Contractor to schedule update
- IT/AV/Security – Design planning - Ongoing
- Furniture – Changes provided – Cost requested
- Third party inspector – Metro Awarded Contract
- Parking lot logistics - Ongoing

## KEY ACTIVITY FORECAST

### Two Week Look Ahead:

- Pouring Footings
- Blockwork
- Demolish wall per CO#3
- Start curb work on North and East of the site. Job trailer to be relocated
- Utilities
- Driveway isle design determination
- Change order approvals
- Unsuitable Soil Removal
- Facilities Committee Meeting – 8/25

## KEY RISKS


### Risks

- Material escalations & Shortages
- IT / AV / Sec Contractor Onboarding
- Geotech oversight & Removal of Unsuitable Soil

### Risk Mitigation

- Identify long lead items
- Cost control milestones
- Change order mitigation
- Furniture design/ procurement & Selections
- Security / IT/ AV Design requirements
- Design team time management
- Construction team management
- Change order resolution & Execution

## PROJECT TIMELINE



Time now

## COST SUMMARY



Item	Budget	Actual	
CONSTRUCTION	\$10,984,481	\$7,420,973	↓
CONSULTANTS 10%	\$1,098,448	\$729,800	↓
FURN / APPLIANCE SIGNAGE	\$335,645	\$335,645	↓
IT/AV/SECURITY	\$254,925	\$254,925	↓
MISC & CONSTRUCTION CONTINGENCY 10%	\$405,768	\$788,857	↓
<b>TOTAL</b>	<b>\$ 13,079,267</b>	<b>\$9,530,200</b>	↓



## KEY ISSUES

### Key Issues

- Timeline – Adhere to master schedule and milestones
- Delays – RFI Clarification and timely decisions
- Change orders – Review and execute
- Shop Drawings – submittal process
- Construction –
  - Long Lead Items
  - Testing & decisions
  - Substitutions and implementation
  - Geo tech compliance



## CRITICAL PATH

### Critical Path Schedule (Tasks)

- Special inspections
- Geo tech review and recommendations
- Construction Continuation
- Submittals & RFI approvals
- Supply chain & substitution procurement strategy
- Construction Harmony
- Furniture advisory
- IT/AV/Security advisory
- Unsuitable Soil Removal



## INTERIOR RENO.

Interior Renovation (Existing Bldg.)	Budget
INTERIOR CONSTRUCTION	\$1,500,000
CONSULTANTS 10%	\$150,000
CONTINGENCY / ESCALATION 10%	\$165,000
<b>TOTAL</b>	<b>\$1,815,000</b>

Overall Project Status

Orange

