

# Leonia Municipal Bldg. | Flash Report No. 41 – September 21, 2023



## PROJECT HIGHLIGHTS

### Project Overview

- Construction – Ongoing, slated to be completed mid of December
- Change order requests - Ongoing
- Schedule – Contractor to schedule update
- Signage – Design In Progress
- GZA Remediation – Additional Monitoring Wells Installed
- Furniture – All ordered, some in warehouse
- Generator – Delivered and Installed

## KEY ACTIVITY FORECAST

### Two Week Look Ahead:

- Install front Entrance
- Continue site grading installing curbs
- Install sprinkler heads at hard ceilings
- Hydo test sprinkler pipping
- Start soffits at second floor court room
- Start painting first floor
- Install exterior doors
- Start installing light fixtures
- Start fire taping at second floor
- IT / AV / Sec Installation
- Facilities Committee Meeting – 9/28

## KEY RISKS


### Risks

- Material escalations & Shortages
- Timely Change Order Approvals

### Risk Mitigation

- Identify long lead items
- Cost control milestones
- Design team time management
- Construction team management
- Change order resolution & Execution

## PROJECT TIMELINE



## COST SUMMARY

Item	Budget	Actual	
CONSTRUCTION	\$10,355,133	\$8,310,550	↓
CONSULTANTS 10%	\$1,293,251	\$1,081,695	↓
FURN / APPLIANCE SIGNAGE	\$335,645	\$335,645	↓
IT/AV/SECURITY	\$254,925	\$538,312	↑
MISCELLANEOUS FEES	\$38,239	\$95,998	↓
DEMOLITION & REMEDIATION	\$801,479	\$271,471	↓
PROPERTY ACQUISITION	\$1,476,000	\$1,476,000	↓
<b>TOTAL</b>	<b>\$ 14,554,672</b>	<b>\$12,109,670</b>	<b>↓</b>

## KEY ISSUES

### Key Issues

- Timeline – Adhere to master schedule and milestones
- Delays – RFI Clarification and timely decisions
- Change orders – Review and execute
- Shop Drawings – submittal process
- Construction –
  - Long Lead Items
  - Testing & decisions
  - Geo tech compliance

## CRITICAL PATH

### Critical Path Schedule (Tasks)

- Special inspections
- Construction Building Envelope
- Submittals & RFI approvals
- Change Order Approvals
- Supply chain & substitution procurement strategy
- Construction Harmony

## CHANGE ORDERS

Change Orders	Status	Change Orders	Status
COR 45	GPC Revising Cost		

Overall Project Status

